

"C" COAL TRESTLE

Sept. 1910

COST OF CONCRETE AND EXCAVATING PERS

Excavating 140 hours @20¢ \$28.00
 38 yds. excavated, 1 yard cost \$.74 \$28.00

Concrete for Piers

171 bags Cement @.45	\$76.95	
32 yds. rock @.50	16.00	
20 " Sand @50¢	10.00	
382 hrs. mixing @.20	76.40	
38 " Teaming @.50	19.00	
Lumber in forms	4.00	
Labor on forms	2.75	<u>205.10</u>

Too High but included good deal of loose Rock work

Total Cost of Piers \$233.10

58 yds. concrete \$233.10, 1 yd. cost \$4.02

COST OF FLOOR

Grading 245 hrs. @.20 \$49.00 \$49.00

Floor was made of 4" of wet cinders,
 3" of 1-3-5 cinder concrete
 1 1/4" of 1-4 cement and sand

Cost of 1-3/5 mixture:

162 bags of Cement @\$.45	\$72.90	
11 yds. Sand @\$.50	5.50	
377 hrs. Mixing @\$.20	75.40	
32 " Teaming @.50	16.00	
400 Lin. Ft. 2 x 4 @ \$16.00 M	4.26	<u>\$174.06</u>

Finish, Cost of 1-4 mixture

97 Bags Cement @\$.45	\$43.65	
11 yds. Sand @\$.50	5.50	
120 hrs. Mixing @\$.20	24.00	
12 " Teaming @.50	6.00	<u>\$79.15</u>

3638 Sq. Ft. 1 1/4" thick cost \$79.15

1 " " Finish 1 1/4" thick cost \$.022

Grading \$49.00

Concrete 1-3-5 174.06

Concrete Finish 79.15

3638 Sq. Ft. 4" thick cost \$302.21

1 Sq. Ft. 4" thick costs \$.08